Advanced Sodium-Sulfur (NaS) Battery Energy Storage System Project at MTA Long Island Bus

Monthly Report

June 23 – July 24, 2006

Prepared by G. Sliker / C. Hermann New York Power Authority

Contract/Agreement/Project Identification

EPRI Project ID 61892, Agreement Nos. CF-009315-12191 and EP-P19391/C9574

NYSERDA Agreement No. 8718

1. Project Description

Install and demonstrate an advanced Sodium Sulfur Battery Energy Storage System (NaS BESS) at the Metropolitan Transportation Authority Long Island Bus facility located at 700 Commercial Avenue, Garden City, New York.

The BESS shifts the electrical demand of the facility's natural gas bus refueling compressor station from peak utility periods to off-peak periods. The BESS is comprised of a sodium sulfur battery system manufactured by NGK Insulators, Inc. (NGK) with a nominal rating of 1MW and 6.5MW-hrs, a Power Conditioning System (PCS) manufactured by ABB and system performance monitoring. ABB is responsible for the BESS installation, start-up and commissioning.

System performance will be monitored for a period of 18 months following commissioning of the BESS. Monitoring is provided by EnerNex under a US DOE/Sandia National Laboratories contract.

2. Project Funders

Metropolitan Transportation Authority Long Island Bus (LIB) (customer)

American Public Power Association (APPA)
CEA Technologies, Inc. (CEATI)
Electric Power Research Institute (EPRI)
New York Independent System Operator (NYISO)
New York State Energy Research and Development Authority (NYSERDA)
United States Department of Energy (US DOE)

Consolidated Edison, Inc. (Con Ed)
FirstEnergy Corp.
Hydro One
Hydro-Québec
Long Island Power Authority (LIPA)
New York Power Authority (NYPA) (project developer)
Public Service Electric and Gas Company (PSE&G)
San Diego Gas & Electric (SDG&E)
Southern Company
Tennessee Valley Authority (TVA)

3. Accomplishments/Milestones During Reporting Period

- Nassau County Department of Health has classified the sodium sulfur batteries
 as bulk chemical storage due to the volume of sodium present. A permit is
 required and is expected to be issued the week of 7/23.
- The site layout was approved by the Nassau County Department of Public Works (the property owner).
- A package containing all of the documents required to support the Interconnection Agreement between the MTA LIB and LIPA was submitted to LIPA on July 19. This package consisted of one-line and three-line diagrams, breaker speed curves, and materials related to the protection and control scheme. In total, this package exceeded 300 pages.
- All design parameters requested for the grounding transformer were supplied by LIPA. One solution for the grounding transformer, utilizing a zig-zag design, was submitted to LIPA in the package above. A second solution, utilizing three, single-phase transformers, will be submitted for evaluation the week of 7/23, to assist in locating an appropriately sized transformer with the best availability.
- Battery modules arrived in New York and are currently storage awaiting installation of battery enclosures.
- The 4160/480V transformer has been delivered.
- Manufacturing of the PCS units is complete.
- The NGK control cabinet has been manufactured and is in transit to the site.
- Manufacturing of the battery enclosures is complete; delivery will be July 25.
- Conduit installation completed and concrete pads were poured on 7/11.
- NYPA will perform witness testing of the ABB PCS units on August 2nd and 3rd in New Berlin, WI.
- Verizon confirmed that positron equipment for high voltage protection of the lease lines is not required to terminate the DTT lease lines. The proximity of the railroad tracks creates an infinite ground mat that significantly violates the 300V perimeter boundary of the positron equipment and renders it useless.

4. Issues/Solutions

- Batteries heaters will need power during outages to prevent battery solidification
 if the state of charge is less than 100%. / This is a resistive load and does not
 require the NaS batteries to be connected. The heaters and heater controllers
 will be powered as soon as they are installed.
- LIPA interconnect approval could impact the project schedule. The major concerns are the lead-times of grounding transformers and the DTT lease line.

5. Comments

- NaS battery modules are shipped in protective packaging to prevent exposure to water and humidity. Once the modules are removed from this packaging, required for installation into the battery enclosures, the battery heaters and their controllers must be energized within three to four weeks.
- LIPA suggested that is may be feasible to bypass the direct transfer trip signal
 when the system is in charging mode. Modifications were made to the system
 design to allow for this, and were submitted as part of the interconnections
 requirements package.
- The feasibility of implementing an interconnection to a secondary feeder in order to minimize islanding of the BESS was explored. Due to the nature of LIPA's radial grid and the field switching performed by LIPA to reroute power in the field, it was determined that interconnection to a secondary feeder was not feasible.

6. Schedule

The project schedule is attached. NYPA and ABB are working to reduce the lead time of the grounding transformer.

NYPA LI BUS BESS Project Schedule ID Task Name Duration 6 Feb '06 Mar '06 Apr '06 May '06 Jun '06 Jul '06 Aug '06 Sep '06 Oct '06 Nov '06 Dec '06 Jan '07 Feb '07 Mar '07 A 15!22|29|5 |12|19|26|5 |12|19|26|5 |12|19|26|3 |10|17|24|31|7 |14|21|28|4 |11|18|25|4 |11|18|25|5| NYPA - LI Bus BESS 294 days Wed 2/1/06 **Project Execution** 294 days Wed 2/1/06 Order Book/Setup 1 day Wed 2/1/06 4 Project Definition 2 days Thu 2/2/06 5 Engineering 100 days Mon 2/6/06 6 Initial Engineering 61 days Mon 2/6/06 Final System Calc 10 days Mon 2/6/06 8 Single line diag 3 days Mon 2/20/06 9 Document List 3 days Thu 2/23/06 10 29 days Tue 2/28/06 Equipment outline NYPA 11 Review design plan 5 days Mon 4/10/06 12 Long Lead BOM 2 days Thu 2/23/06 13 Signal Interface 5 days Tue 4/18/06 14 Review signal interface to internet 5 days Tue 4/25/06 NYPA 15 Major Equipment Calcs/spec 16 days Wed 2/8/06 16 Transformers Wed 2/8/06 1 day PCS 17 3 days Mon 2/27/06 18 Mon 2/27/06 Battery Enclosure 3 days 19 System Engineer 82 days Thu 3/2/06 20 Thu 3/2/06 Schematics 38 days 21 Prelim Site Design 20 days Mon 3/6/06 22 Preliminary Cable Table 2 days Mon 4/3/06 23 Software 39 days Tue 5/2/06 24 Data acquisition 39 days Tue 5/2/06 ABB/ Ener Nex 25 Wire Tables 10 days Tue 4/25/06 BOM Thu 5/4/06 26 10 days 27 Startup Plan 5 days Thu 5/18/06 28 Permits 41 days Mon 5/22/06 29 Review of application for building permits 5 days Mon 5/22/06 30 Building Permits (NCPDW) 25 days Mon 5/29/06 Hawkey > 31 Permit from Nassau Dept of Health (NCDH) 36 days Mon 5/29/06 Hawkeye 32 Fire Marshall notification Mon 5/29/06 1 day Hawkeye 33 **Grid Connect Permit** 239 days Wed 3/29/06 37 Procurement 273 days Wed 2/1/06 104 Site Engineering 81 days Mon 2/20/06 130 Tue 6/13/06 Installation(contractor) 182 days 155 Installation inspection(contractor) 138 days Mon 8/14/06 159 Commissioning 213 days Thu 5/25/06 179 System monitoring (18Month) 0 days Fri 3/16/07 3/16 180 Fri 3/16/07 Final acceptance 0 days 3/16 181 As Built O&M Manuals 20 days Tue 10/17/06 亇 Task Progress Summary External Tasks Deadline Project: LI Bus Project Schedule BL Re Date: Mon 7/24/06 Project Summary Split External Milestone Milestone Page 1

Distribution List

Company	Name	e-mail
APPA	Michele Suddleson	deed@appanet.org
CEA Technologies, Inc.	Angelo Giumento	angelo@ceatech.ca
Con Ed	Art Kressner	kressnera@coned.com
	Patrick Duggan	dugganp@coned.com
EnerNex	Erich Gunter	erich@enernex.com
	Jeff Lamoree	jeff@enernex.com
EPRI	Steve Eckroad	seckroad@epri.com
FirstEnergy Corp.	Eva Gardow	egardow@firstenergycorp.com
	Joe Waligorski	waligorskij@firstenergycorp.com
Hydro One	Yury Tsimberg	yury.tsimberg@hydroone.com
LIPA	Dan Zaweski	dzaweski@lipower.org
	Gerald Brun	gbrun@keyspanenergy.com
MTA LI Bus	Bill Norwich	wnorwich@libus.org
	Kenneth S. Ragone	kragone@libus.org
NYISO	Jonathan Mayo	jmayo@nyiso.com
NYPA	Chuck Hermann	chuck.hermann@nypa.gov
	Guy Sliker	guy.sliker@nypa.gov
	Yan Kishinevsky	yan.kishinevsky@nypa.gov
NYSERDA	Joe Sayer	jhs@nyserda.org
PSE&G	John Del Monaco	john.delmonaco@pseg.com
Sandia	Georgianne Peek	ghpeek@sandia.gov
SDG&E	Joe Frani	jfrani@semprautilities.com
Southern Company	Tony Wu	cywu@southernco.com
TVA	Mike Ingram	mringram@tva.gov

Carbon Copies

Company	Name	e-mail
ABB	Anders Holm	anders.s.holm@us.abb.com
NGK	Hiroyuki Abe	abe-hiro@ngk.co.jp
MTA	Peter Bass	pbass@mtahq.com
NYPA	Shalom Zelingher	shalom.zelingher@nypa.gov
	Vinnie Gil	vincent.gil@nypa.gov