ISO New England Smart Grid Investment Grant Update

<u>David Bertagnolli – dbert@iso-ne.com</u>


NASPI Working Group Meeting October 12-13, 2011

Project participants

- Project Transmission Owners (# substations)
 - Bangor Hydro (2)
 - Central Maine Power (5)
 - National Grid (6)
 - Northeast Utilities (16)
 - NSTAR (4)
 - United Illuminating (4)
 - Vermont Electric (2)
- Project Manager
 - KEMA Consulting
- Other Partners
 - Mehta Tech Inc.
 - Alstom Grid
 - V&R Energy Systems Research




PDC Sites





PMU Sites





Project Schedule

- Communications (PDCs)
 - Point to point circuits from ISO to each TO
 - Circuits procured through 3rd party (American Telesys)
 - Routers at both ends managed by ISO
 - Firewalls at each end (TOs manage their own Firewalls)
 - All circuits established by March 2011
 - One MPLS circuit from ISO to TVA planned
 - Replacing two existing MPLS circuits from two PMUs to TVA



Project Schedule (continued)

- PDC Installations:
 - openPDC developed by GPA, installed and supported by Alstom Grid
 - SEL PDC used by Central Maine Power data filter to their openPDC then forwarded to ISO-NE openPDC
 - 8 openPDC sites: one at ISO, one each at 7 TOs
 - ISO installed Q1 2011
 - 2 TOs installed in Q1 2011
 - 1 TOs installed in Q2 2011
 - 1 TOs installed in Q3 2011
 - 2 TOs scheduled by Q4 2011
 - 1 TO scheduled by Q1 2012
 - TO openPDC installation coordinated with PMU
 - > TO must have at least one PMU providing at least one Voltage
 - ➤ Data must have reasonable reliability & quality



Project Schedule (continued)

- PMU Installations (substations, not devices)
 - 345 kV substations 44% (35 of 80)
 - 115 kV substations less than 1% (4 of 688)
 - Substations providing synchrophasors according to ISO requirements (reliability and quality)
 - At least 50% of PMUs installed by end of 2011
 - Working with TOs to schedule all 40 PMUs in place by 6/30/12.



Project Schedule (continued)

Applications:

- Alstom PhasorPoint (Trigger Event Application, Disturbance Event Management, Visualization, Historian)
 - Q3 2011 delivery (Just installed)
 - Q2 2012 delivery meeting all ISO-NE project requirements
- V&R Region of Stability Existence (ROSE)
 - Analytical analysis and benchmarking Now till Q4 2012
 - Software enhancements based on analysis
 - Q4 2012 software delivery
- Mehta Tech
 - Upgrades to existing DDRs(5) to support PMU functions (completed)
 - Performance enhancements to PMUs (Beta effort completed)
 - Master Station enhancements (ex. User Interface)
- Other applications being explored (internally developed)
 - PMU data quality monitoring
 - PMU data reliability monitoring



PMUs – Data Quality

C37.118-2005, 30 samples per second

Data stream must be reasonably reliable

 No systemic data delivery issues, wiring issues at substation, etc.

Data must be of reasonably good quality

- Proper time start at top of second, progress in .033s increments, STAT codes not 2000, a000, etc.
- Properly scaled ~ 200,000 Volts, ~ 60.000 Hz, etc.
- Calculated flows close to SCADA & state estimator



PMUs – Type

- All PMUs will be new or upgraded multi function devices DFR/DDR/PMU
- TOs free to chose PMU manufactures
- Four PMU Vendors (# substations):
- Mehta Tech (10) DDR/PMU & dedicated PMU
- ERL Phase (10) DFR/PMU & dedicated PMU
- Qualitrol (2) DFR/PMU
- SEL (18) Relay/PMU & dedicated PMU



Challenges/Lessons Learned

- Communication
 - JMUX Serial card latency issue with SEL
- PMU Vendor issues
 - Not currently supporting 16 character channel names
 - Not currently supporting 5 digit IDCODE
- DOE Concerns
 - Timely turnaround on information requests and required approvals

